22-108 Hamilton Police Service Capital Projects Status Report September 30, 2022

Police Total

| | | LTD | LTD Actual | Available | % | | |
|------------|--------------------------------------|-------------|-------------------|--------------|-----------|---|--|
| Project ID | Description | Budget (\$) | Expenditures (\$) | Balance (\$) | Completed | Status | |
| | | a | b | c = a - b | d = b / a | | |
| 3761351302 | Police Computer Software | 367,934 | 145,354 | 222,580 | 39.51% | • Crime Mapping - on-going, funds to be utilized towards a Business Intelligence project. | |
| | | | | | | Paid Duty Software - went live in P10 2022, final payment is pending sign-off by management. Adobe Pro - in-progress, first phase of licenses for Kofac Power PDF ordered, expected rollout by Q1 2023. Additional | |
| | | | | | | licenses will be purchased in 2023. | |
| | | | | | | Voicemail for Officers - delayed, until other high priority projects are completed. | |
| 3761651601 | Police Expenditures | 1,953,784 | 1,439,252 | 514,532 | 73.66% | | |
| | | ,, | ,, - | , | | Board tablets | |
| | | | | | | Fire Panel Vehicle Water Safety Kits | |
| | | | | | | venince water salety Nts Motorcycle Kelvar Uniform | |
| | | | | | | Body armours - on-going replacement will continue based on the usage. | |
| | | | | | | Diesel/Fuel Tank - regulatory compliance inspection/testing was completed. Design chosen & tender process in progress, expected close date in P11 2022. DeEscalation Cells - completed in P11 2022. | |
| | | | | | | Building Automation - initial work completed in P10 2020. Additional work was required and was completed in P10 2022. | |
| 3761651901 | Police Computer Hardware | 3,985,726 | 2,788,595 | 1,197,131 | 69.96% | Various projects in-progress: | |
| | | | | | | Evidence workflow (DEMs) - This is a province-wide DEMs solution project. An upfront investment in hardware and infrastructure is no longer required. | |
| | | | | | | Savings resulting from this project are utilized towards annual licensing and storage fees. Font-Line licenses deployed in P9 2022. Outlook - in-progress. Go-live expected by end of Q4 2022. | |
| | | | | | | Desktop/Computers - in-progress; on-going replacement will continue based on lifecycle (3-5 years). | |
| | | | | | | Network/Security - on-going, replacement will continue based on business need. Mobile Technology - on-going, replacement will continue based on a 5-year plan. | |
| | | | | | | Server/Storage - orders for 2022 placed. Partially completed, full deployment expected by Q2 2023. | |
| 3761857802 | Police Video Infrastructure | 932,000 | 492,999 | 439,001 | 52.90% | In-progress - Division 10 delayed due to supply shortage, expected completion by end of Q1 2023, followed by Division 20 & 30 by end | |
| | | 000,000 | , | , | | of Q4 2023. | |
| 3761857804 | Radio Room Recording Upgrade | 200,000 | 97,986 | 102,014 | 48.99% | In-progress - replacement needed for redundant telephony logger device. Order placed, expected completion by Q1 2023. | |
| 3762051007 | Personal Issued Portable Radios | 2,720,000 | 2,062,762 | 657,238 | 75.84% | Multi-Year Project - Phase 1 to 3 completed. | |
| | 2021 Police Vehicles | 2,199,618 | 2,178,739 | 20,879 | | Project completed. | |
| | 2022 Police Vehicles | 2,569,822 | 315,342 | 2,254,480 | | Project on-going. | |
| | Intelligence Investigations | 394,000 | 54,672 | 339,328 | | On-going, Part VI Intelligence project. | |
| | Roof Repairs/HVAC | 1,800,000 | 1,585,393 | 214,607 | | Station 10 Roof - Phase 2 - project on hold, pending space feasibility study. | |
| 3761241200 | Police ISD Building | 25,824,000 | 25,494,910 | 329,090 | 98.73% | Project is substantially completed. The City's Project team is reviewing final payments, holdbacks, outstanding warranty issues and is | |
| | | | | | | following up on any outstanding payments. | |
| 3762041001 | Basement & Brick Repair - Central | 475,000 | 80,691 | 394,309 | 16.99% | The basement superstructure is substantially completed. Brick repair is on hold, pending space feasibility study. | |
| 3762041002 | Police Station 40 | 11,585,000 | 92,139 | 11,492,861 | 0.80% | A joint facility with Fire - working with COH on land acquisition. | |
| 0750055004 | | 4 000 000 | 257 522 | =00.464 | 26.754 | On-going renovation at Station 10 - RFP issued and consultant provided Class B pricing and schematic drawings. The City also provided a detailed comprehensive budget amount. | |
| | Space Feasibility Study | 1,000,000 | 267,539 | 732,461 | | | |
| 3762141101 | Air-Cooled Chiller Replacement | 500,000 | 500,000 | - | | Completed - holdback is outstanding, pending the final report from the consultants. | |
| 3762151102 | Ice Rescue Hovercraft | 150,000 | - | 150,000 | | In-progress. | |
| 3762251103 | Mobile Command Centre | 750,000 | - | 750,000 | 0.00% | No work has begun. HPS is exploring options for suitability requirements. | |
| 2762251202 | Caparatar System/Fuel Hagrada | 75 000 | 11 404 | 62 546 | 15 240/ | Initial work began in Q3 2022 for diesel fuel system design, UST/piping precision testing, as well as, Catodic protection testing. Expected completion by 2024. | |
| | Generator System/Fuel Upgrade | 75,000 | 11,484 | 63,516 | | | |
| | Fuel Tank Replacement | 350,000 | - | 350,000 | | No work has begun - awaiting for TSSA order for tank replacement. | |
| 3762251204 | Boiler Replacement/Humidifier Piping | 260,000 | - | 260,000 | 0.00% | Consultant working on specifications. RFT to go out late 2022. Work to commence in Q2 2023. Initial work began in Q3 2022 for diesel fuel system design, UST/piping precision testing, as well as, Catodic protection testing. | |
| 3762251205 | Generator/Diesel Tank Repair | 65,000 | 11,484 | 53,516 | 17.67% | Complete upgrade of system to take place in 2023. | |
| | Chubb Panel Upgrade | 150,000 | - | 150,000 | | Board approved standardization report. Expected completion by Q1 2023. | |
| | 9MM Conversion (Glock Program) | 183,060 | 54,280 | 128,780 | | On-going - multi-year project. | |

58,489,944

20,816,323

64.41%

37,673,620